START-UP FORM FOR ELECTRIC WATER HEATERS



A Start-up Form must be completed for each unit installed on site. All completed Start-Up Forms must be returned to the PVI Customer <u>Care Department</u> within 21 days from the date of Start-Up to activate warranty. Start-up must be performed by qualified personnel.

PVI CUSTOMER CARE DEP	ARTME	NT												
PVI Industries LLC 425 W. Everman Pkwy. Suite 101 Fort Worth, TX 76134	Web: www.pvi.com									attswater.com				
* This Equipment Start-u find it under the Service o				-				ted elect	ronically	y via oui	r web si	te at wwv	v.pvi.con	1. You will
		-												
Date:				Re	port '	Туре	e: (Original S	start-Up		Se	rvice Call		
Model Number:										Ser	ial Num	nber:		
Installation Job Name:														
Installation Address:														
Installation Type:	New		Re	pl. 🗌	S	choc	ol 🗌	Lodg	ng 🗌	Hospi	tal 🗌	Resta	urant 🗌	Other 🗌
PRE-START-UP CHECKLIST Inspect the unit for the follow deficiencies in the space provi					refer	to t	he pro	duct Inst	allation 8	& Mainte	enance N	∕lanual prio	or to Start	t-Up. Note any
GENERAL														(Y / N / NA)
Are system utilities adequ					nts or	n the	e wate	r heater	s rating	decal?				
Is the unit damaged or are there any missing parts?														
Is there adequate clearance for proper operation & maintenance?														
Shut-off valves installed or														
Are all piping complete, co	nnectio	ns tigh	t, leak	free a	nd da	ımag	ge free	?						
ELECTRICAL & CONTROL F	REQUIRE	MENT:	S											(Y / N / NA)
Does the main power supply comply with the unit's nameplate specifications?														
Is the unit properly wired						eake	r?							
Are terminal screws and w	ires cor	nected	d and a	are tigl	ht?									
Checked resistance to grou				nent te	ermin	als a	nd the				ge		1	
Number and size of incom	ing pow	er cabl	es:					Pow	er cable	s are:	C	opper	ļ ,	Aluminum
Control circuit transformer		_ /		Volt		_	Prima	ry transf	ormer fu	ıse size		Volts		Amps
Nameplate voltage	V:		Ø:			Hz:		Amps:		_				
Measured voltage (unit of	-		Ø:	_	-	Hz:		Amps:						
Measured voltage (unit on			Ø:			Hz:		Amps:		-	per leg	:		
Total number of contactor				amps):			_	ontactor						
Total number of contactor				amps):			Co	ontactor	fuse size	e (amps)	:			
Total number of electric h					Ea.			kW						
Total number of electric h	eating e	lement	is:		Ea.			kW						
BUILDING MANAGEMENT	Γ/ΔΙΙΤΩ	ΜΔΤΙΩ	N											(Y / N / NA)
Gateway installed?	,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,		. •											(1 / 14 / 14A)
EMS Discrete Interface (Enable, Disable, Remote On-off)?														
EMS Communication Inter														
EMS connected to which field access terminals: Field Wire Gauge:														
EMS Brand (ICL Sigmons		T		ı				1		. 6	l			

S1

Name:

TART-UP FORM FOR ELECTRIC WA	TER HEATERS (cont.)				
DOMESTIC WATER SYSTEM				(Y / N / NA)	
T&P relief valve(s) piped to a suita	able floor drain?				
Is the tank drain plumbed to a sui	itable floor drain?				
Expansion relief in the cold water	supply?				
Water softener on the cold water	r supply?				
Mixing valve on the hot water supply?					
Is there a building recirculation lo	oop piped to the water heater?				
OPERATION					
Operating Set Point (°F):	Upper Operating Set Point (°F):	High-	Limit Set Point (°F):		
Secondary Operating Set Point (°F		1	outlet Temperature	_	
equipment component and system	ertified. The designated commissioning agm verification.	ent or installing co	ntractor should pe	rform ancillar	
COMMENTS					
Start-up Performed By					
Company:					
Address:					
City:		State:	Zip:		
Email:		Phone:			
Name:					
-					
Start-up Accepted By					
Company:					
Address:					
City:		State:	Zip:		
Fmail:		Phone:	,	•	

Page 2 of 2 PV18 11/23